


CARES ACT

K12 WIRELESS
IMPROVEMENTS

MEETING#10



AGENDA

- Reimbursement PDF
- Review dashboard
- Project updates
- Overview of previous changes






REIMBURSEMENT PDF

- Finance Team announced to submit PDF by DEC 15th
 - Must payout in 2020
- Must include all quotes from bid process in Reimbursement PDF
 - If on state contract the # needs to be added to documentation
 - Proof of competitive bid
- Must include PO or notify @Joleen and @Denise
 - Proof of payment
- Can do more than one PDF packet (make sure to name the file in a way that is easy for everyone to follow)

EQUIPMENT ORDERED

PAST DUE

- Who needs help?
- What can we do?

Equip. Ordered-Not comple... (2)		(i) ...
OVERDUE (2)		
	Equipment Ordered New Endeavor Hall	Jul 31
	Equipment Ordered In Progress Lincoln Academy	Jul 31 





EQUIPMENT DELIVERED

PAST DUE

- Update status
 - Partial order in = In Progress
 - Complete order in = Completed

Equip. Delivered - New (4)

OVERDUE (4)

	Equipment Delivered New Endeavor Hall	Aug 21
	Equipment Delivered New Tuacahn High School	Aug 21
	Equipment Delivered New Rockwell Charter High School	Aug 21
	Equipment Delivered New East Hollywood High School	Aug 21

PROJECT DASHBOARD

11
WEEKS
LEFT!!!

Priorities this week - Equipment Delivered

Equip. Delivered - Comple... (86)	Equip. Delivered - In Progr... (42)	Equip. Delivered - New (4)
COMPLETED (86)	OVERDUE (41)	OVERDUE (4)
<p>+ Equipment Delivered Aug 21 Completed Salt Lake School for... @</p>	<p>+ Equipment Delivered Aug 21 In Progress San Juan School Di... @</p>	<p>+ Equipment Delivered Aug 21 New Endeavor Hall</p>
<p>+ Equipment Delivered Aug 21 Completed Northeastern Utah ... @</p>	<p>+ Equipment Delivered Aug 21 In Progress St George Academy</p>	<p>+ Equipment Delivered Aug 21 New Tuacahn High School</p>
<p>+ Equipment Delivered Aug 21 Completed Logan City School D... @</p>	<p>+ Equipment Delivered Aug 21 In Progress Tooele County School D...</p>	<p>AY Equipment Delivered Aug 21 New Rockwell Charter High School</p>
<p>+ Equipment Delivered Aug 21 Completed Mountainville Acade... @</p>	<p>+ Equipment Delivered Aug 21 In Progress Granite School Distr... @</p>	<p>RM Equipment Delivered Aug 21 New East Hollywood High School</p>
<p>+ Equipment Delivered Aug 21 Completed Millard School District</p>	<p>+ Equipment Delivered Aug 21 In Progress North Star Academy</p>	
<p>+ Equipment Delivered Aug 21 Completed Entheos Academy Kearns</p>	<p>+ Equipment Delivered Aug 21 In Progress Daggett School District</p>	
<p>+ Equipment Delivered Aug 21 Completed Entheos Academy Magna</p>	<p>+ Equipment Delivered Aug 21 In Progress Athenian eAcademy</p>	
<p>+ Equipment Delivered Aug 21 Completed Excelsior Academy @</p>	<p>+ Equipment Delivered Aug 21 In Progress Alpine School District</p>	
<p>+ Equipment Delivered Aug 21 Completed Channing Hall</p>	<p>+ Equipment Delivered Aug 21 In Progress Lakeview Academy</p>	
<p>+ Equipment Delivered Aug 21 Completed Greenwood Charter Sch...</p>	<p>+ Equipment Delivered Aug 21 In Progress The Terra Academy</p>	

PROJECT DASHBOARD

Priorities this week - Equipment Installed & Configured

11
WEEKS
LEFT!!!

Equip Installed - Completed (19)

- Equipment Installed & C... Sep 4
Completed South Sanpete School D...
- Equipment Installed & C... Sep 4
Completed Ignite Entrepreneurship ...
- Equipment Installed & C... Sep 4
Completed Bear River Charter School
- Equipment Installed & C... Sep 4
Completed Thomas Edison Charter ...
- Equipment Installed & C... Sep 4
Completed Esperanza Elementary
- Equipment Installed & C... Sep 4
Completed Kane School District
- Equipment Installed & C... Sep 4
Completed C.S. Lewis Academy
- Equipment Installed & C... Sep 4
Completed American Leadership Ac...
- Equipment Installed & C... Sep 4
Completed Merit Preparatory Acade...
- Equipment Installed & C... Sep 11
Completed Southwest Educational ...

Equip Installed - In Progress (38)

- Equipment Installed & C... Sep 4
In Progress Salt Lake City School Di...
- Equipment Installed & C... Sep 4
In Progress Monticello Academy
- Equipment Installed & C... Sep 4
In Progress Washington County Sch...
- Equipment Installed & C... Sep 4
In Progress Dixie Montessori Acade...
- Equipment Installed & C... Sep 4
In Progress Jordan School District
- Equipment Installed & C... Sep 4
In Progress Ogden Preparatory Aca...
- Equipment Installed & C... Sep 4
In Progress Valley Academy Charter...
- Equipment Installed & C... Sep 4
In Progress Greenwood Charter Sch...
- Equipment Installed & C... Sep 4
In Progress Salt Lake Arts Academy
- Equipment Installed & C... Sep 4
In Progress American Preparatory A...

Equip Installed - New (71)

- Equipment Installed & C... Sep 4
New Carbon School District
- Equipment Installed & C... Sep 4
New Treeside Charter School
- Equipment Installed & C... Sep 4
New Maria Montessori Academy
- Equipment Installed & C... Sep 4
New Weilenmann School of Discovery
- Equipment Installed & C... Sep 4
New Jefferson Academy
- Equipment Installed & C... Sep 11
New OLD-DON'T USE--Academy for...
- Equipment Installed & C... Sep 4
New Promontory School of Expeditio...
- Equipment Installed & C... Sep 4
New Morgan School District
- Equipment Installed & C... Sep 4
New Utah Community Action
- Equipment Installed & C... Sep 4
New Vanguard Academy

Progress on projects:
If we aren't seeing any progress on your project
have been @ mentioning to you on the tasks





OVERVIEW OF PREVIOUS CHANGES

W9

- Only need 1st page
- Make sure its signed
- Mailing address different from W9?
 - Yes - @Denise Elwood & @Joleen Hale in W9 task



K12 WIRELESS IMPROVEMENTS

COMMUNICATION

K12 WIRELESS IMPROVEMENTS

Q&A

